

Grantee: Oklahoma

Grant: B-13-DS-40-0001

July 1, 2018 thru September 30, 2018 Performance

Grant Number: B-13-DS-40-0001	Obligation Date:	Award Date:
Grantee Name: Oklahoma	Contract End Date: 04/28/2016	Review by HUD: Reviewed and Approved
Grant Award Amount: \$93,700,000.00	Grant Status: Active	QPR Contact: Robin Slawson
LOCCS Authorized Amount: \$93,700,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$93,700,000.00		

Disasters:

Declaration Number

FEMA-4117-OK

Narratives

Disaster Damage:

As specified in the June 3, 2014 Federal Register Notice Vol. 79, No. 106, the State sustained multiple disasters occurring from 2011 to 2013. These disasters were far reaching throughout the fifty-seven (57) counties identified under the Presidential Disaster Declarations. Such disasters included; tornadoes, wildfires, flooding, straight-line winds, and winter snowstorms. Disaster related damage resulting from tornadoes (2013) and wildfires (2012) occurring in Cleveland and Creek counties respectively account for the majority of the disaster related damage. A Damage Assessment Report (August 6, 2013) covering the tornado disaster impact area appears as Appendix A in this Action Plan and contains a more detailed assessment of the Moore tornado event of 2013. This single disaster proved to be the most significant event of the Federal Register Notice time period. Since the initial assessment of the storms' impact, inquiries have been made to the State of Oklahoma Department of Emergency Management to update disaster impacts. However, the Department reported that there is no additional State disaster information available. Because several years have passed and vigorous steps have been taken toward recovery, the State determined that a survey was needed to update recovery efforts and determine the unmet needs still existing. As mentioned previously, CDBG_DR funds must be used to cover 'unmet' storm related disaster needs. Given these circumstances, the State prepared both mailed and emailed surveys to representatives of various units of general local governments (counties, cities, towns), HUD assisted housing, and LITHC housing located within the eligible disaster areas. US Census (American Community Survey) data was also examined as well to help better identify targeted groups which could possibly address the LMI requirement set forth in the Federal Register Notice. The following list includes the Presidential Disaster Declarations and eligible counties accounted for under the eligible declaration. The listing also denotes the incident period in which the disaster occurred. Oklahoma Severe Winter Storm (DR-4164) Incident period: December 5, 2013 to December 6, 2013 Major Disaster Declaration declared on January 30, 2014 Counties Included: Choctaw, Le Flore, McCurtain, Pushmataha Oklahoma Severe Storms and Tornadoes (DR-4117) Incident period: May 18, 2013 to June 2, 2013 Major Disaster Declaration declared on May 20, 2013 Counties Included: Atoka, Canadian, Coal, Cleveland, Craig, Haskell, Hughes, Latimer, LeFlore, Lincoln, McClain, McIntosh, Nowata, Oklahoma, Okfuskee, Okmulgee, Ottawa, Pittsburg, Pottawatomie, Pushmataha, Seminole Oklahoma Severe Winter Storm and Snowstorm (DR-4109) Incident period: February 24, 2013 to February 26, 2013 Major Disaster Declaration declared on April 8, 2013 Counties Included: Alfalfa, Beaver, Beckham, Blaine, Custer, Dewey, Ellis, Garfield, Grant, Kay, Kingfisher, Major, Noble, Roger Mills, Washita, Woods, Woodward Oklahoma Freedom and Noble Wildfires (DR-4078) Incident period: August 3, 2012 to August 14, 2012 Major Disaster Declaration declared on August 22, 2012 Counties Included: Cleveland, Creek Oklahoma Severe Storms, Tornadoes, Straight-line Winds, and Flooding (DR-4064) Incident period: April 28, 2012 to May 1, 2012 Major Disaster Declaration declared on June 14, 2012 Counties Included: Alfalfa, Craig, Grant, Kay, Nowata Oklahoma Severe Storms, Tornadoes, Straight-line Wind

Disaster Damage:

s, and Flooding (DR-1989) Incident period: May 22, 2011 to May 25, 2011 Major Disaster Declaration declared on June 6, 2011 Counties Included: Blaine, Caddo, Canadian, Craig, Delaware, Grady, Jefferson, Kingfisher, LeFlore, Logan, Major, McClain, Nowata, Osage, Ottawa Oklahoma Severe Storms and Flooding (DR-1988) Incident period: April 21, 2011 to April 28, 2011 Major Disaster Declaration declared on May 27, 2011 Counties Included: Adair, Cherokee, Delaware, Haskell, LeFlore, McIntosh, Muskogee, Okmu

Recovery Needs:

A funding allocation was created as a result of several limiting factors and considerations. Some of these factors included Federal Register Notice CDBG-DR guidelines, damage analysis, surveys, US Census data, and of course the Action Plan submission deadline to HUD. Considerations involving public input and especially the amount of available funding also



restricted the overall scope of the program at this time. Unmet need exists in the areas of housing, infrastructure, resiliency / mitigation and planning. Data to determine the unmet need was compiled from unmet need requests provided by an ODOC unmet needs survey conducted from June 26, 2014 through August 8, 2014. Disaster Recovery notification letters were individually mailed to each of the fifty-seven (57) disaster eligible counties across the State. Disaster Recovery notification letters were also mailed to each of the State's eleven (11) Substate Planning Districts. An email database of approximately three-thousand (3,000) from ODOC's Community Developer newsletter was also utilized in conjunction with the ODOC disaster recovery website. Additionally, supplemental data from HUD's Oklahoma City Field Office and FEMA was also used. The unmet needs survey was targeted at the fifty-seven (57) Oklahoma counties and their inclusive municipalities which qualified under the 2011, 2012, and 2013 Presidential Disaster Declarations as specified in the Federal Register Notice. Below is a summary of the results from the survey contained in the ODOC disaster recovery notification letters. Please note that these survey results are the initial response to the inquiry of the State's unmet disaster needs. Because these unmet needs are based off simple requests and not substantiated by an official application, this listing DOES NOT reflect a final eligibility of such requested activities. The FINAL eligibility assessment will be conducted upon evaluation of an officially submitted Disaster Recovery application through the State's OKGrants system. SURVEY SUMMARY AS OF 8/8/2014 Total Submissions 89 Units of General Local Government (UGLG's) Total Disaster Funding Requested 253,818,251.68 Total Individual Funding Activities Requested Among the 89 UGLG's 371 Projects Directly DR Ineligible: 8 (\$3,542,289.75) Project Administration Directly Specified in Letter of Intent: 2 (\$2,222,869.98) Note: No Other UGLG's Requested Administration Amounts as Part of the Letter of Intent. Cleveland County (Cleveland / Norman) 67 Activities (\$49,221,000.00) Does NOT include OKC/Cleveland County Activities Creek County 136 Activities (\$43,435,673.46) Oklahoma City 22 Activities (\$87,501,550.00) Balance of State 145 Activities (\$73,660,028.22) Activities Requested from 2011 Disaster Declarations: 125 (\$62,789,432.64) Activities Requested from 2012 Disaster Declarations: 181 (\$60,677,272.96) Activities Requested from 2013 Disaster Declarations: 62 (\$125,728,676.10) Activities Requested with Disaster Event Occurring Outside of Allowed Years (2011, 2012, & 2013): CDBG-DR Categories (Total Request - \$253,818,251.68) Housing 3 Activities (\$9,000,000.00)3.5% Infrastructure 90 Activities (\$156,902,371.60)61.8% Planning 10 Activities (\$15,403,444.00)6.1% Public Facilities&

Recovery Needs:

request; 14 Activities (\$1,748,582.64)0.7% Resiliency 250 Activities (\$59,640,983.46)23.5% Includes: Emergency Equipment, Generators, Storm Sirens, Housing Clearance for Flood Plain Issues, Storm Shelters/Safe Rooms. Economic Development 1 Activity (\$900,000 INELIGIBLE) 0.4% Project DID NOT Relate To Disaster. Administration 2 Activities (\$2,222,869.98)0.9%This amount will not reflect actual administration

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$90,686,352.58
Total Budget	\$0.00	\$90,686,352.58
Total Obligated	\$0.00	\$90,686,352.54
Total Funds Drawdown	\$1,229,804.15	\$78,938,451.28
Program Funds Drawdown	\$1,229,804.15	\$78,938,451.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,229,804.15	\$83,423,693.01
Most Impacted and Distressed Expended	\$0.00	\$69,046,189.38
Match Contributed	\$0.00	\$12,726.50

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		92.91%
Overall Benefit Percentage (Actual)		95.78%
Minimum Non-Federal Match	\$0.00	\$12,726.50
Limit on Public Services	\$14,055,000.00	\$0.00
Limit on Admin/Planning	\$18,740,000.00	\$2,999,372.20
Limit on Admin	\$4,685,000.00	\$1,507,110.97
Most Impacted and Distressed Threshold (Projected)	\$39,166,600.00	\$77,884,437.19



Overall Progress Narrative:

2018 3rd Quarter Activity: ODOC DR staff continues to work with sub-recipients in processing claims and finalizing activities in earlier rounds. ODOC has procured services with Deloitte & Touche LLP to assist with and conduct sub-recipient Monitoring for the DR program as activities in R1-R10 are completed and need monitored for potential closeout. Performance Measures for Activities continued in later rounds will be entered in the latest round for that activity.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	(\$659.16)
Project 10A - DR R10, Project 10A - DR R10	\$0.00	\$1,559,227.59	\$1,549,384.59
Project 10B - DR R10 Extended, Project 10B - DR R10	\$0.00	\$2,944,623.41	\$125,654.42
Project 11A - DR R11, Project 11A - DR R11	\$0.00	\$300,000.00	\$300,000.00
Project 11B - DR R11, Project 11B - DR R11	\$0.00	\$70,782.07	(\$17,331.08)
Project 11C - DR R11, Project 11C - DR R11	\$0.00	\$671,567.60	\$671,567.60
Project 11D - DR R11 Extended, Project 11D - DR R11	\$0.00	\$20,917.50	\$0.00
Project 11E - DR R11 Extended, Project 11E - DR R11	\$20,821.19	\$195,433.83	\$20,821.19
Project 12A - DR R12, Project 12A - DR R12	\$0.00	\$31,452.91	(\$5,059.18)
Project 12B - DR R12 Extended, Project 12B - DR R12	\$63,530.80	\$660,417.00	\$80,074.38
Project 12C - DR R12, Project 12C - DR R12	\$0.00	\$451,847.65	\$104,007.44
Project 12D - DR R12 Extended, Project 12D - DR R12	\$1,145,452.16	\$7,361,931.94	\$3,650,063.58
Project 1A - DR R1, Project 1A - DR R1	\$0.00	\$359,877.20	\$359,877.20
Project 1B - DR R1, Project 1B - DR R1	\$0.00	\$434,334.89	\$434,334.89
Project 1C - DR R1, Project 1C - DR R1	\$0.00	\$2,314,834.10	\$2,314,834.10
Project 1D - DR R1, Project 1D - DR R1	\$0.00	\$929,802.30	\$929,802.30
Project 1E - DR R1, Project 1E DR R1	\$0.00	\$206,969.81	\$206,969.81
Project 2A - DR R2, Project 2A - DR R2	\$0.00	\$1,980,000.00	\$1,871,930.15
Project 3A - DR R3, Project 3A - DR R3	\$0.00	\$1,085,877.15	\$1,055,606.88
Project 3B - DR R3, Project 3B - DR R3	\$0.00	\$5,110,000.00	\$5,110,000.00
Project 3C - DR R3, Project 3C - DR R3	\$0.00	\$8,681,278.50	\$7,524,331.03
Project 3D - DR R3, Project 3D - DR R3	\$0.00	\$875,410.00	\$292,895.00
Project 3E - DR R3, Project 3E - DR R3	\$0.00	\$592,703.10	\$482,396.92
Project 4A - DR R4, Project 4A - DR R4	\$0.00	\$294,715.25	\$294,715.25
Project 4B - DR R4, Project 4B - DR R4	\$0.00	\$16,539,654.23	\$15,084,642.93
Project 5A - DR R5, Project 5A - DR R5	\$0.00	\$68,000.00	\$68,000.00
Project 5B - DR R5, Project 5B - DR R5	\$0.00	\$750,000.00	\$750,000.00
Project 5C - DR R5, Project 5C - DR R5	\$0.00	\$537,500.00	\$537,500.00
Project 6A - DR R6, Project 6A - DR R6	\$0.00	\$7,716,699.00	\$7,716,699.00
Project 6B - DR R6, Project 6B - DR R6	\$0.00	\$300,000.00	\$300,000.00
Project 7A - DR R7, Project 7A - DR R7	\$0.00	\$355,293.80	\$354,570.36
Project 7B - DR R7, Project 7B - DR R7	\$0.00	\$8,682,193.22	\$8,682,193.22
Project 7C - DR R7, Project 7C - DR R7	\$0.00	\$966,216.48	\$966,216.48
Project 8A - DR R8, Project 8A - DR R8	\$0.00	\$9,500,000.00	\$8,986,842.97
Project 9A - DR R9, Project 9A - DR R9	\$0.00	\$181,564.79	\$180,341.65
Project 9B - DR R9, Project 9B - DR R9	\$0.00	\$7,955,227.36	\$7,955,227.36



Activities

Project # / Project 10A - DR R10 / Project 10A - DR R10

Grantee Activity Number: Norman 00064 83.1 Infra (Streets) R9 R10
Activity Title: Norman 00064 83.1 Infra (Streets) R9 R10

Activity Category:
 Construction/reconstruction of streets

Project Number:
 Project 10A - DR R10

Projected Start Date:
 05/20/2016

Benefit Type:
 Area ()

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 Project 10A - DR R10

Projected End Date:
 05/20/2018

Completed Activity Actual End Date:

Responsible Organization:
 Norman, City of

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,836.85
Total Budget	\$0.00	\$4,836.85
Total Obligated	\$0.00	\$4,836.85
Total Funds Drawdown	\$0.00	\$4,836.85
Program Funds Drawdown	\$0.00	\$4,836.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,836.85
Most Impacted and Distressed Expended	\$0.00	\$4,836.85
Match Contributed	\$0.00	\$0.00

Activity Description:

Street Reconstruction - See DRGR Supporting Documents (Upload Docs)

Location Description:

City of Norman, Cleveland County

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/20

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Norman 00102 83.1 Infra (Streets) R7 R10
Activity Title:	Norman 00102 83.1 Infra (Streets) R7 R10

Activity Category:

Construction/reconstruction of streets

Project Number:

Project 10A - DR R10

Projected Start Date:

05/20/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 10A - DR R10

Projected End Date:

03/30/2020

Completed Activity Actual End Date:

Responsible Organization:

Norman, City of

Overall

	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,524,004.06
Total Budget	\$0.00	\$1,524,004.06
Total Obligated	\$0.00	\$1,524,004.06
Total Funds Drawdown	\$0.00	\$1,524,004.06
Program Funds Drawdown	\$0.00	\$1,524,004.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,524,004.06
Most Impacted and Distressed Expended	\$0.00	\$1,524,004.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Street Rehabilitation - See DRGR Supporting Documents (Uploads)

Location Description:

City of Norman

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/5



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	OKC 00005 10.6 R3 Infra (Drainage) R10
Activity Title:	OKC 00005 10.6 R3 Infra (Drainage) R10

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

Project 10A - DR R10

Projected Start Date:

05/20/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 10A - DR R10

Projected End Date:

05/20/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$693.68
Total Budget	\$0.00	\$693.68
Total Obligated	\$0.00	\$693.68
Total Funds Drawdown	\$0.00	\$693.68
Program Funds Drawdown	\$0.00	\$693.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$693.68
City of Oklahoma City2	\$0.00	\$693.68
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Infrastructure Drainage for Walker Street, OKC

Location Description:

oklahoma city

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/5



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Project 11B - DR R11 / Poject 11B - DR R11

Grantee Activity Number: OKC 00005 10.6 Housing (Single-Fam) R11

Activity Title: OKC 00005 10.6 Housing (Single-Fam) R11

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Project 11B - DR R11

Projected Start Date:

01/05/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Poject 11B - DR R11

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2018

N/A

To Date

\$70,782.07

Total Budget

\$0.00

\$70,782.07

Total Obligated

\$0.00

\$70,782.07

Total Funds Drawdown

\$0.00

(\$17,331.08)

Program Funds Drawdown

\$0.00

(\$17,331.08)

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$70,782.07

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00



Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Oklahoma City2	Rehabilitation/reconstruction of residential structures	Project 1B - DR R1	OKC 00005 10.6 Housing (Single-Fam) R1	OKC 00005 10.6 Housing (Single-Fam) R1	General Account
City of Oklahoma City2	Rehabilitation/reconstruction of residential structures	Project 5B - DR R5	OKC 00005 10.6 Housing (Single-Fam) R5	OKC 00005 10.6 Housing (Single-Fam) R5	General Account

Association Description:

OKC Housing (Single Family)

Activity Description:

Rehab / Reconstruction of Single Family housing units.

Location Description:

Oklahoma City

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	7/70

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Total Other Funding Sources

Amount

Project # / Project 11C - DR R11 / Project 11C - DR R11

Grantee Activity Number: Norman 00064 83.1 Infra (Streets) R9 R11
Activity Title: Norman 00064 83.1 Infra (Streets) R9 R11

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
Project 11C - DR R11

Project Title:
Project 11C - DR R11



Projected Start Date:

01/05/2017

Projected End Date:

09/30/2022

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Norman, City of

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2018

N/A

To Date

\$671,567.60

Total Budget

\$0.00

\$671,567.60

Total Obligated

\$0.00

\$671,567.60

Total Funds Drawdown

\$0.00

\$671,567.60

Program Funds Drawdown

\$0.00

\$671,567.60

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$671,567.60

Most Impacted and Distressed Expended

\$0.00

\$671,567.60

Match Contributed

\$0.00

\$0.00

Activity Description:

Street Reconstruction - See DRGR Supporting Documents (Upload Docs)

Location Description:

City of Norman

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Project 11D - DR R11 Extended / Project 11D - DR R11

Grantee Activity Number: Norman 00102 83.1 Infra (Streets) R7 R11 Ext

Activity Title: Norman 00102 83.1 Infra (Streets) R7 R11 Ext

Activity Category:

Construction/reconstruction of streets

Project Number:

Project 11D - DR R11 Extended

Projected Start Date:

01/05/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Project 11D - DR R11 Extended

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Norman, City of

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$20,917.50
Total Budget	\$0.00	\$20,917.50
Total Obligated	\$0.00	\$20,917.46
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Norman, City of	Construction/reconstruction of streets	Project 7A - DR R7	Norman 00102 83.1 Infra (Streets) # R7	Norman 00102 83.1 Infra (Streets) # R7	General Account
Norman, City of	Construction/reconstruction of streets	Project 9A - DR R9	Norman 00102 83.1 Infra (Streets) # R7 R9	Norman 00102 83.1 Infra (Streets) # R7 R9	General Account
Norman, City of	Construction/reconstruction of streets	Project 7B - DR R7	Norman 00102 83.1 Infra (Streets) R7	Norman 00102 83.1 Infra (Streets) R7	General Account
Norman, City of	Construction/reconstruction of streets	Project 10A - DR R10	Norman 00102 83.1 Infra (Streets) R7 R10	Norman 00102 83.1 Infra (Streets) R7 R10	General Account
Norman, City of	Construction/reconstruction of streets	Project 10B - DR R10 Extended	Norman 00102 83.1 Infra (Streets) R7 R10 Ext	Norman 00102 83.1 Infra (Streets) R7 R10 Ext	General Account
Norman, City of	Construction/reconstruction of streets	Project 9B - DR R9	Norman 00102 83.1 Infra (Streets) R7 R9	Norman 00102 83.1 Infra (Streets) R7 R9	General Account
Norman, City of	Construction/reconstruction of streets	Project 8A - DR R8	Norman 00102 83.1 Infra (Streets) R8 R7	Norman 00102 83.1 Infra (Streets) R8 R7	General Account

Activity Description:

Street Rehabilitation - See DRGR Supporting Documents (Uploads)

Location Description:

City of Norman

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Project 11E - DR R11 Extended / Project 11E - DR R11

Grantee Activity Number: OKC 00005 10.6 Housing (Single Fam) R11 Ext.



Activity Title:**OKC 00005 10.6 Housing (Single Fam) R11 Ext****Activity Category:**

Rehabilitation/reconstruction of residential structures

Project Number:

Project 11E - DR R11 Extended

Projected Start Date:

01/05/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 11E - DR R11 Extended

Projected End Date:

09/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

City of Oklahoma City2

Overall

	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$195,433.83
Total Budget	\$0.00	\$195,433.83
Total Obligated	\$0.00	\$195,433.83
Total Funds Drawdown	\$20,821.19	\$20,821.19
Program Funds Drawdown	\$20,821.19	\$20,821.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,821.19	\$20,821.19
City of Oklahoma City2	\$20,821.19	\$20,821.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Oklahoma City2	Rehabilitation/reconstruction of residential structures	Project 7B - DR R7	OKC 00005 10.6 Housing (Single-Fam) R11 R7	OKC 00005 10.6 Housing (Single-Fam) R11 R7	General Account
City of Oklahoma City2	Rehabilitation/reconstruction of residential structures	Project 9B - DR R9	OKC 00005 10.6 Housing (Single-Fam) R11 R9	OKC 00005 10.6 Housing (Single-Fam) R11 R9	General Account

Activity Description:

OKC Hsg. Rehab

Location Description:

OKC

Activity Progress Narrative:

OKC request for Housing Rehab and Project Delivery in the amount of \$20,821.19 for July Expenditures.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Project 12B - DR R12 Extended / Project 12B - DR R12

Grantee Activity Number: Cleveland Co 00080 83.1 Infra (Street) ADC R12 Ext

Activity Title: Cleveland Co 00080 83.1 Infra (Street) ADC R12 Ext

Activity Category:

Construction/reconstruction of streets

Project Number:

Project 12B - DR R12 Extended

Projected Start Date:

05/02/2017

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Project 12B - DR R12 Extended

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cleveland County

Overall

Total Projected Budget from All Sources

Total Budget

Jul 1 thru Sep 30, 2018

N/A

\$0.00

To Date

\$43,117.50

\$43,117.50



Total Obligated	\$0.00	\$43,117.50
Total Funds Drawdown	\$0.00	(\$13,216.20)
Program Funds Drawdown	\$0.00	(\$13,216.20)
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cleveland County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Activity Delivery Cost

Location Description:

Cleveland County, OK

Activity Progress Narrative:

No Invoiced work for this Activity this Quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: OKC 00023 83.1 Infra (Draper Plant) ADC R12 Ext.

Activity Title: OKC 00023 83.1 Infra (Draper Plant) ADC R12 Ext.

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

Project 12B - DR R12 Extended

Projected Start Date:

05/02/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Project 12B - DR R12 Extended

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2018

N/A

To Date

\$150,765.42

Total Budget

\$0.00

\$150,765.42

Total Obligated

\$0.00

\$150,765.42

Total Funds Drawdown

\$26,120.81

\$26,120.81

Program Funds Drawdown

\$26,120.81

\$26,120.81

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$26,120.81

\$26,120.81

City of Oklahoma City2

\$26,120.81

\$26,120.81

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Activity Delivery Cost

Location Description:

Oklahoma City

Activity Progress Narrative:

OKC request for Admin July expenditure of \$26,120.81 related to the Draper Plant Infrastructure Activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	State - 83.1 ODOC Admin PAC R12 Ext.
Activity Title:	State - 83.1 ODOC Admin PAC R12 Ext.

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

Project 12B - DR R12 Extended

Project Title:

Project 12B - DR R12 Extended

Projected Start Date:

05/02/2017

Projected End Date:

09/30/2022

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Oklahoma Department of Commerce

Overall

	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$466,534.08
Total Budget	\$0.00	\$466,534.08
Total Obligated	\$0.00	\$466,534.08
Total Funds Drawdown	\$37,409.99	\$67,169.77
Program Funds Drawdown	\$37,409.99	\$67,169.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,409.99	\$67,169.77
Oklahoma Department of Commerce	\$37,409.99	\$67,169.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Oklahoma Department of Commerce	Administration	Project 1A - DR R1	State - 10.6 ODOC Admin PAC R1	State - 10.6 ODOC Admin PAC R1	General Account
Oklahoma Department of Commerce	Administration	Project 12A - DR R12	State - 83.1 ODOC Admin PAC R12	State - 83.1 ODOC Admin PAC R12	General Account
Oklahoma Department of Commerce	Administration	Project 3A - DR R3	State - 83.1 ODOC Admin PAC R3	State - 83.1 ODOC Admin PAC R3	General Account
Oklahoma Department of Commerce	Administration	Project 9A - DR R9	State - 83.1 ODOC Admin PAC R9	State - 83.1 ODOC Admin PAC R9	General Account
Oklahoma Department of Commerce	Administration	Project 7A - DR R7	State 10.6 ODOC Admin PAC R7	State 10.6 ODOC Admin PAC R7	General Account
Oklahoma Department of Commerce	Administration	Project 11A - DR R11	State 83.1 ODOC Admin PAC R11	State 83.1 ODOC Admin PAC R11	General Account
Oklahoma Department of Commerce	Administration	Project 7A - DR R7	State 83.1 ODOC Admin PAC R7	State 83.1 ODOC Admin PAC R7	General Account

Association Description:

ODOC Admin

Activity Description:



Program Administrative Activities performed by State Employees as well as Contractors for Duplication of Benefits and Sub-recipient Monitoring functions.

Location Description:

900 N. Stiles, Oklahoma City, OK

Activity Progress Narrative:

July 2018 State Admin Drawn & Expended \$15,236.35, August \$9,654.94; August \$2,098.20, September \$10,420.50 totaling \$37,409.99.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Project 12C - DR R12 / Project 12C - DR R12

Grantee Activity Number: Cleveland Co 00080 83.1 Infra (Streets) R12

Activity Title: Cleveland Co 00080 83.1 Infra (Streets) R12

Activity Category:

Construction/reconstruction of streets

Activity Status:

Under Way

Project Number:

Project 12C - DR R12

Project Title:

Project 12C - DR R12

Projected Start Date:

05/02/2017

Projected End Date:

03/30/2022

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Cleveland County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2018

N/A

To Date

\$329,746.49

Total Budget

\$0.00

\$329,746.49



Total Obligated	\$0.00	\$329,746.49
Total Funds Drawdown	\$0.00	(\$18,093.72)
Program Funds Drawdown	\$0.00	(\$18,093.72)
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$329,746.49
Cleveland County	\$0.00	\$329,746.49
Most Impacted and Distressed Expended	\$0.00	\$329,746.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Street Rehabilitation

Location Description:

Cleveland County, OK - County Wide

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Norman 00064 83.1 Infra (Streets) R9 R12
Activity Title:	Norman 00064 83.1 Infra (Streets) R9 R12

Activity Category:

Construction/reconstruction of streets

Project Number:

Project 12C - DR R12

Projected Start Date:

05/02/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Project 12C - DR R12

Projected End Date:

03/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Norman, City of

Overall

	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$122,101.16
Total Budget	\$0.00	\$122,101.16
Total Obligated	\$0.00	\$122,101.16
Total Funds Drawdown	\$0.00	\$122,101.16
Program Funds Drawdown	\$0.00	\$122,101.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$122,101.16
Most Impacted and Distressed Expended	\$0.00	\$122,101.16
Match Contributed	\$0.00	\$0.00

Activity Description:

Street Reconstruction - See DRGR Supporting Documents (Upload Docs)

Location Description:

City of Norman

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Project 12D - DR R12 Extended / Project 12D - DR R12

Grantee Activity Number: Cleveland Co 0080 83.1 Infra (Streets) R12 Ext.

Activity Title: Cleveland Co 0080 83.1 Infra (Streets) R12 Ext.

Activity Category:

Construction/reconstruction of streets

Project Number:

Project 12D - DR R12 Extended

Projected Start Date:

05/02/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Project 12D - DR R12 Extended

Projected End Date:

09/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Cleveland County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2018

To Date

Total Budget

N/A

\$5,936,857.65

Total Obligated

\$0.00

\$5,936,857.65

Total Funds Drawdown

\$0.00

\$5,936,857.65

Program Funds Drawdown

\$1,145,452.16

\$3,311,344.73

Program Income Drawdown

\$1,145,452.16

\$3,311,344.73

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 Cleveland County

\$1,145,452.16

\$3,311,344.73

\$1,145,452.16

\$3,311,344.73

Most Impacted and Distressed Expended

\$0.00

\$2,165,892.57

Match Contributed

\$0.00

\$0.00



Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Cleveland County	Construction/reconstruction of streets	Project 3C - DR R3	Cleveland Co 00080 83.1 Infra (Streets) R3	Cleveland Co 00080 83.1 Infra (Streets) R3	General Account
Cleveland County	Construction/reconstruction of streets	Project 12B - DR R12 Extended	Cleveland Co 00080 83.1 Infra (Street) # R12 Ext	Cleveland Co 00080 83.1 Infra (Street) # R12 Ext	General Account
Cleveland County	Construction/reconstruction of streets	Project 9B - DR R9	Cleveland Co 00080 83.1 Infra (Streets) # R12 R9	Cleveland Co 00080 83.1 Infra (Streets) # R12 R9	General Account
Cleveland County	Construction/reconstruction of streets	Project 3A - DR R3	Cleveland Co 00080 83.1 Infra (Streets) # R3	Cleveland Co 00080 83.1 Infra (Streets) # R3	General Account
Cleveland County	Construction/reconstruction of streets	Project 7A - DR R7	Cleveland Co 00080 83.1 Infra (Streets) # R7	Cleveland Co 00080 83.1 Infra (Streets) # R7	General Account
Cleveland County	Construction/reconstruction of streets	Project 12C - DR R12	Cleveland Co 00080 83.1 Infra (Streets) R12	Cleveland Co 00080 83.1 Infra (Streets) R12	General Account
Cleveland County	Construction/reconstruction of streets	Project 9B - DR R9	Cleveland Co 00080 83.1 Infra (Streets) R12 R9	Cleveland Co 00080 83.1 Infra (Streets) R12 R9	General Account
Cleveland County	Construction/reconstruction of streets	Project 7B - DR R7	Cleveland Co 00080 83.1 Infra (Streets) R7	Cleveland Co 00080 83.1 Infra (Streets) R7	General Account

Association Description:

Cleveland County Street Rehab

Activity Description:

Streets in Cleveland County

Location Description:

Cleveland County

Activity Progress Narrative:

Pay #66 \$402,624.09 8/7/18; Pay #67 \$40,433.50 8/7/18; Pay #68 \$75,697.20 TOTAL OF \$518,754.79 August 2018 Expenditures.

Pay #69 \$265,248.04 9/6/18; Pay #70 \$298,423.27 9/21/18; Pay #71 \$63,026.06 9/25/18 September 2018 Expenditures. \$1,145,452.16 paid this quarter to Cleveland County Infrastructure Roads.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Project # / Project 1B - DR R1 / Project 1B - DR R1

Grantee Activity Number: Redlands Comm College 10.6 Housing R1
Activity Title: Redlands Comm College 10.6 Housing Rehab R1

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 Project 1B - DR R1
Projected Start Date:
 04/29/2014
Benefit Type:
 Direct (HouseHold)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Project 1B - DR R1
Projected End Date:
 04/29/2016
Completed Activity Actual End Date:

Responsible Organization:
 Redlands Community College

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$141,304.70
Total Budget	\$0.00	\$141,304.70
Total Obligated	\$0.00	\$141,304.70
Total Funds Drawdown	\$0.00	\$141,304.70
Program Funds Drawdown	\$0.00	\$141,304.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$141,304.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Student Housing - Rehab of storm damaged Cougar Crossing Apts. There are two damaged buildings with 12 units in each with 3-4 occupancy in each or 80 students (40 students per building).

Location Description:

City of El Reno - Redlands Community College

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		24/24	
# of Singlefamily Units	0		24/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	80/48	0/32	80/80	100.00
# Renter Households	0	0	0	80/48	0/32	80/80	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Project 3C - DR R3 / Project 3C - DR R3

Grantee Activity Number:	OKC 00023 83.1 Infra (Draper Plant) R3 R8
Activity Title:	OKC 00023 83.1 Infra (Draper Plant) R3 R8

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
Project 3C - DR R3

Projected Start Date:
01/21/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Project 3C - DR R3

Projected End Date:
01/21/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Oklahoma City2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,577,963.23
Total Budget	\$0.00	\$1,577,963.23
Total Obligated	\$0.00	\$1,577,963.23
Total Funds Drawdown	\$0.00	\$1,577,963.23
Program Funds Drawdown	\$0.00	\$1,577,963.23
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,577,963.23
Most Impacted and Distressed Expended	\$0.00	\$1,577,963.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Draper Water Treatment rehabilitation

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Project 5A - DR R5 / Project 5A - DR R5

Grantee Activity Number: OKC 00023 83.1 Infra (Draper Plant) R5 R8

Activity Title: OKC 00023 83.1 Infra (Draper Plant) ADC R5 R8

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

Project 5A - DR R5

Projected Start Date:

01/21/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 5A - DR R5

Projected End Date:

01/21/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2



Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,384.46
Total Budget	\$0.00	\$4,384.46
Total Obligated	\$0.00	\$4,384.46
Total Funds Drawdown	\$0.00	\$4,384.46
Program Funds Drawdown	\$0.00	\$4,384.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,384.46
Most Impacted and Distressed Expended	\$0.00	\$4,384.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Project 7B - DR R7 / Project 7B - DR R7

Grantee Activity Number:	OKC 00005 10.6 Housing (Single-Fam) R11 R7
Activity Title:	OKC 00005 10.6 Housing (Single-Fam) R11 R7

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
Project 7B - DR R7

Activity Status:
Completed

Project Title:
Project 7B - DR R7

Projected Start Date:

01/05/2017

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Projected End Date:

12/12/2017

Completed Activity Actual End Date:**Responsible Organization:**

City of Oklahoma City2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$20,917.46
Total Budget	\$0.00	\$20,917.46
Total Obligated	\$0.00	\$20,917.46
Total Funds Drawdown	\$0.00	\$20,917.46
Program Funds Drawdown	\$0.00	\$20,917.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,917.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab / Reconstruction of Single Family housing units.

Location Description:

City of oklahoma city

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures****Beneficiaries Performance Measures****No Beneficiaries Performance Measures found.****Activity Locations****No Activity Locations found.****Other Funding Sources Budgeted - Detail****No Other Match Funding Sources Found**

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Project 8A - DR R8 / Project 8A - DR R8

Grantee Activity Number: OKC 00005 10.6 Infra (Drainage) R8 R3
Activity Title: OKC 00005 10.6 Infra (Drainage) R8 R3

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Completed

Project Number:
Project 8A - DR R8

Project Title:
Project 8A - DR R8

Projected Start Date:
01/21/2016

Projected End Date:
01/21/2018

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Oklahoma City2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$598,359.50
Total Budget	\$0.00	\$598,359.50
Total Obligated	\$0.00	\$598,359.50
Total Funds Drawdown	\$0.00	\$598,359.50
Program Funds Drawdown	\$0.00	\$598,359.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$598,359.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	OKC 00005 10.6 Infra (Streets) R8 R2 Cleveland Co
Activity Title:	OKC 00005 10.6 Infra (Streets) R8 R2 Cleveland Co

Activity Category:

Construction/reconstruction of streets

Project Number:

Project 8A - DR R8

Projected Start Date:

01/21/2016

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Project 8A - DR R8

Projected End Date:

01/21/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$5,908.14
Total Budget	\$0.00	\$5,908.14
Total Obligated	\$0.00	\$5,908.14
Total Funds Drawdown	\$0.00	\$5,908.14
Program Funds Drawdown	\$0.00	\$5,908.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,908.14
Most Impacted and Distressed Expended	\$0.00	\$5,908.14
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/10



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: OKC 00023 83.1 Infra (Draper Plant) R10.8.3

Activity Title: OKC 00023 83.1 Infra (Draper Plant) R10.8.3

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

Project 8A - DR R8

Projected Start Date:

05/20/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 8A - DR R8

Projected End Date:

05/20/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$328,693.90
Total Budget	\$0.00	\$328,693.90
Total Obligated	\$0.00	\$328,693.90
Total Funds Drawdown	\$0.00	\$328,693.90
Program Funds Drawdown	\$0.00	\$328,693.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$328,693.90
Most Impacted and Distressed Expended	\$0.00	\$328,693.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of the Lake Draper Water Treatment Plant (See DRGR Supporting Documentation) (Doc Uploads

Location Description:

oklahoma city

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Oklahoma County 00033 83.1 Mit/Res R8 R3

Activity Title: Oklahoma County 00033 83.1 Mit/Res R8 R3

Activity Category:

Acquisition - buyout of residential properties

Project Number:

Project 8A - DR R8

Projected Start Date:

01/21/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 8A - DR R8

Projected End Date:

01/21/2018

Completed Activity Actual End Date:

Responsible Organization:

Oklahoma County

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$296,936.00
Total Budget	\$0.00	\$296,936.00
Total Obligated	\$0.00	\$296,936.00
Total Funds Drawdown	\$0.00	\$296,936.00
Program Funds Drawdown	\$0.00	\$296,936.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$296,936.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Oklahoma County	Acquisition - buyout of residential properties	Project 3D - DR R3	Oklahoma County 00033 83.1 Mit/Res R3	Oklahoma County 00033 83.1 Mit/Res R3	General Account
Oklahoma County	Acquisition - buyout of residential properties	Project 6B - DR R6	Oklahoma County 00033 83.1 Mit/Res R6	Oklahoma County 00033 83.1 Mit/Res R6	General Account

Association Description:

Oklahoma County's buyout program extended it's R3 award to R6 with additional funds to further the program.

Activity Description:

Buyouts of properties located in the Floodway with owner's voluntary acquisition. There are 18 properties targeted.

Location Description:



Properties located in the SW Corner of Air Depot and NE 23rd in the Crutch Park, Boyd Acres Subdivisions, OKC, Oklahoma County, OK

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Project 9B - DR R9 / Project 9B - DR R9

Grantee Activity Number:	Norman 00064 83.1 Infra (Streets) R12 R9
Activity Title:	Norman 00064 83.1 Infra (Streets) R12 R9

Activity Category:
Construction/reconstruction of streets

Project Number:
Project 9B - DR R9

Projected Start Date:
03/11/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Project 9B - DR R9

Projected End Date:
03/11/2018

Completed Activity Actual End Date:

Responsible Organization:
Norman, City of

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$64,284.34
Total Budget	\$0.00	\$64,284.34
Total Obligated	\$0.00	\$64,284.34
Total Funds Drawdown	\$0.00	\$64,284.34
Program Funds Drawdown	\$0.00	\$64,284.34

Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$64,284.34
Most Impacted and Distressed Expended	\$0.00	\$64,284.34
Match Contributed	\$0.00	\$0.00

Activity Description:

street reconstruction

Location Description:

City of Norman

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Norman 00102 83.1 Infra (Streets) R7 R9
Activity Title:	Norman 00102 83.1 Infra (Streets) R7 R9

Activity Category:
Construction/reconstruction of streets

Project Number:
Project 9B - DR R9

Projected Start Date:
03/11/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Project 9B - DR R9

Projected End Date:
03/11/2018

Completed Activity Actual End Date:

Responsible Organization:
Norman, City of

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$346,310.84
Total Budget	\$0.00	\$346,310.84
Total Obligated	\$0.00	\$346,310.84
Total Funds Drawdown	\$0.00	\$346,310.84
Program Funds Drawdown	\$0.00	\$346,310.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$346,310.84
Most Impacted and Distressed Expended	\$0.00	\$346,310.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	1/5



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: OKC 00005 10.6 Housing (Single-Fam) R11 R9

Activity Title: OKC 00005 10.6 Housing (Single-Fam) R11 R9

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Project 9B - DR R9

Projected Start Date:

03/11/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 9B - DR R9

Projected End Date:

03/11/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2018

N/A

To Date

\$485,503.02

Total Budget

\$0.00

\$485,503.02

Total Obligated

\$0.00

\$489,237.31

Total Funds Drawdown

\$0.00

\$489,237.31

Program Funds Drawdown

\$0.00

\$489,237.31

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$489,237.31

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehab / Reconstruction of Single Family housing units.

Location Description:

Oklahoma City

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: OKC 00005 10.6 Mit/Res (Shelter Program) R11 R9

Activity Title: OKC 00005 10.6 Mit/Res (Shelter Program) R11 R9

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Project 9B - DR R9

Projected Start Date:

03/11/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Project 9B - DR R9

Projected End Date:

03/11/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Oklahoma City2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$186,064.62
Total Budget	\$0.00	\$186,064.62
Total Obligated	\$0.00	\$182,330.33
Total Funds Drawdown	\$0.00	\$182,330.33
Program Funds Drawdown	\$0.00	\$182,330.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$182,330.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Oklahoma City2	Rehabilitation/reconstruction of residential structures	Project 1E - DR R1	OKC 00005 10.6 Mit/Res (Shelter Program) R1	OKC 00005 10.6 Mit/Res (Shelter Program) R1	General Account
City of Oklahoma City2	Rehabilitation/reconstruction of residential structures	Project 5C - DR R5	OKC 00005 10.6 Mit/Res (Shelter Program) R5	OKC 00005 10.6 Mit/Res (Shelter Program) R5	General Account

Association Description:

OKC Shelter Program

Activity Description:

Mitigation / - Storm Shelter Program for City

Location Description:

Oklahoma City



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
